

# **MEETING MINUTES**

### Crane Lake

# Voyageur's National Park Visitors Center and Campground April 7, 2022 at 2:00 PM SEH No. CRALT 163725

#### I. Attendees

- A. Dan Hinzmann, Jason Chopp, Brian Bergstrom SEH
- B. Kevin Piron, Katie Hildenbrand, David Jordan, Dan Sterud, Stephanie Elzen ARI
- C. Mark, Deena Crane Lake
- D. Bob Degross VNP/NPS

# II. Status Updates

#### A. SEH

- 1. CIC
  - a. Attorney has prepared draft CIC termination agreement, coordinating with Gary C. to confirm communication strategy with LCCMR.
  - LCCMR reached out to Dan last week, Dan will direct communications through Gary (or Jeff) moving forward.
- 2. Environmental & additional soil borings
  - Additional soil borings Work finalized.
  - b. Vapor mitigation system Will be started after 30% architectural drawings are prepared.
- 3. Archeological Investigation Field work done. Still working on report documents. This has been submitted for agency review / comment.
- 4. Bayside Drive
  - a. Town intending to take ownership of the roadway.
  - b. Town Attorney providing guidance on next steps.
- 5. Design Proceeding with preliminary design, will be moving into final design shortly.
- 6. Cost Estimating Will revisit as design proceeds.
- 7. St. Louis County approval process
  - a. Variance (shoreline setback) and conditional use permit applications submitted. Variance and CUP hearings likely on 5/12, possibly 5/19. Meetings start @ 9AM in Virginia.
  - b. May require separate sign approval once we have developed that further.
  - c. Would be best to have town representative(s) at the county hearings.
  - d. Quiet hours 10-8? Formal "operation" 9-5? Town to discuss further.
- B. ARI

### III. Discussion Items:

- A. Well work (and demo?) for quotes Demo might be by locals in advance of the project. Town to look at what is needed. This would not use the available LCCMR funds.
- B. Campground bathroom facility floorplan review and use discussion
  - Overall the presented layout looks like what the Town wants. Jeff Sandborn liked the layout (per Deena).
  - 2. Wood framed building, metal siding.
  - 3. Shower inserts vs. tile discussed.
  - 4. MEP forced air or heated slabs are the likely heating options to consider.
- C. Visitor's Center Visuals Discussion
  - 1. Low maintenance is important to town. Bob noted the overall character is important to keep at the forefront of the discussion as well.
  - 2. This item to be discussed further down the road.

# Kick-off Meeting/Project Management Plan Page 2

- D. Propane approach ownership, number of tanks
  - 1. Not sure of ownership. Plan for 2 tanks (visitors center and campground)
- E. Visitor's center space between building and shoreline
  - 1. To be discussed at upcoming meeting
- F. Bidding approach (buildings vs. site)
- G. Scope of upcoming in person discussion

# IV. Schedule

- A. Next meeting April 21, 2022 @ 10AM @ the Chapel
- B. Schedule moving forward
  - 1. Final design Spring / summer 2022
  - 2. Bidding Late summer 2022 (pending approvals and permits)
  - 3. Construction 2022 / 2023 (Hoping for building to be enclosed by winter 2022)

# V. Next Steps / To-Do's / Questions

A. Town to discuss operation hours for the campground

drh

\\sehinc.com\panzura\pzprojects\ae\c\crall\163725\1-genl\16-meet\2022-04-06 status meeting with client\working folder\crane lake campground - progress meeting #10 minutes.docx



















COLORADO BARNWOOD LYNX & PITKIN/COLORADO BARNWOOD RIVERVIEW/AGED AMBER SHINGLE ROOF 4









PROPOSED MONUMENT ENTRANCE SIGN CONCEPT





