

MEETING MINUTES

Crane Lake

Voyageur's National Park Visitors Center and Campground March 3, 2022 at 2:00 PM SEH No. CRALT 163725

I. Attendees

- A. Dan Hinzmann, Jason Chopp, Brian Bergstrom SEH
- B. Kevin Piron, Katie Hildenbrand ARI
- C. Art, Serena, Mark, Jim, Gretchen, Deena Crane Lake

II. Status Updates

A. SEH

- 1. CIC
 - a. Continued coordination with County, LCCMR, and Town attorney
 - b. Hoping to move forward with option which requires less variances from the County
- 2. Environmental & additional soil borings
 - a. Additional soil borings field work complete. Final report should be available next week.
 - b. Soil vapor results expected by end of week. Some petroleum impacted soils encountered at one of the borings. Expecting to have some building recommendations by March.
- 3. Archeological Investigation Field work done. Still working on report documents.
- 4. State Park Road Account Submitted. Exhibit provided for Town to evaluate ROW needs.
 - a. SEH to address potential sewer easement question.
- 5. Design Proceeding with campground preliminary design.
- 6. Cost Estimating Campground schematic level cost estimating complete. Item for discussion.
- 7. St. Louis County approval process
 - Hoping to limit variances to location of building relative to shoreline. This will hinge on the CIC process being resolved.
 - b. Variance and CUP permit applications are due on the first Friday the month prior to any required hearings. Hoping for April submittal / May hearings if we can get LCCMR on board with the CIC dissolution.

B. ARI

- 1. Continued to progress with building model for visualization purposes
- 2. Modified layout based on mechanical efficiencies, also works well with space usage

III. Discussion Items:

- A. Campground bathroom facility precedent floorplan review and use discussion
 - 1. Discussion on usage, costs, thresholds.
 - 2. Overall approach of keeping the building simple, limiting costs within reason
 - 3. The group didn't feel a strong need to mimic the visitors center appearance
 - 4. See guestions for town at end of this document.
- B. Visitor's Center floorplan and exteriors review
 - 1. Various views shared with the group. Graphics attached to minutes.
- C. Visitor's Center mechanical systems review
 - 1. Nothing flagged as a concern. Town will proceed with further evaluation. In the meantime, ARI has the go-ahead to proceed with pricing utilizing the suggested systems.
 - Contamination mitigation system is not laid out in the document, but ARI is aware this will
 potentially be a part of the required building systems. Discussion on cost of this system being
 potentially around \$50k.

- D. Cost estimate review / impacted campsite total
 - 1. Currently we are seeing that we are over the allocated budget by ~20%. SEH has some cost savings ideas which will be presented in a separate meeting.
- E. Bidding approach (buildings vs. site)
 - 1. We are hoping for some economy of scale in including the visitors center and the campground building together. Babbitt campground building was \$900k we are hoping this might be a better bidding environment, but it is very difficult to predict.

IV. Schedule


- A. Next meeting March 17, 2022 @ 2PM
- B. Schedule moving forward
 - 1. Develop prelim drawings, prepare cost estimate March 2022
 - 2. Final design Spring / summer 2022
 - 3. Bidding Late summer 2022 (pending approvals and permits)
 - 4. Construction 2022 / 2023 (Hoping for building to be enclosed by winter 2022)

V. Next Steps / To-Do's / Questions

- A. SEH Confirm potential sewer easement in Bayside Drive
- B. SEH Schedule separate meeting (include Jim & Mark) to discuss campground budget
- C. SEH Provide criteria for required bathrooms, etc. relative to number of campsites
- D. Town to consider questions for campground bathroom facility:
 - Where do we want campers to check in? Do we avoid camper RV traffic thru visitor's center?
 - 2. Will there be any desire for a "retail" space? How about office space?
 - 3. Is there a desire to invest into protected storage space (lawnmowers, etc.)?
 - 4. Is there a desire to invest into a laundry space?
 - 5. Is apartment space a design priority in this phase, a future phase, or at all?
 - 6. Confirm the building will be operated seasonally and winterized?
- E. Town (Jim) to follow up on mechanical and electrical systems confirmation
- F. ARI to continue with visitor's center design, pricing.


drh

x:\ae\c\craft\163725\1-genl\16-meet\2022-03-03 status meeting with client\working folder\crane lake campground - progress meeting #8 minutes.docx






















Schematic Design Narrative

DATE: March 1, 2022

TO: SEH

FROM: Architectural Resources Inc.

SUBJECT: Project Name: Crane Lake Visitor Center

ARI Project #2021-048

Electrical Systems:

Electrical Service: 400 AMP 120/240V 1-phase electrical service located in the main storage room. Main utility transformer, meter, & current transformer (CT) cabinet on grade. Transformer by utility. Main electrical Panel to feed equipment, lighting, receptacles, and additional sub panel.

Solar Panel Ready: Wall space for future photovoltaic system (PV) inverters & PV AC disconnects. Roof area to be allocated for future solar panels.

Emergency Power:

- No generator is planned at this time
- Emergency lighting and exit lighting shall have battery backup for life safety.

Electrical Distribution:

- Preliminary analysis requires a total of 2 normal power distribution panels,
- Surge protection devices at each panel.
- Receptacles to be provided in every room and at appropriate locations. Circuiting to vary depending on anticipated load.
- USB receptacles in commons spaces.
- Wire, conduit, circuit breakers, motor starters, & fused disconnects for equipment.

Interior Lighting:

- All LED light fixtures.
- Overall lighting energy use of 0.8 W/square foot.
- Corridors, restrooms, & offices to consist of 2'x4' recessed light fixtures.
- Recessed linear fixtures & decorative fixtures in main commons.
- All other commons spaces to receive a combination of 2'x4' recessed & recessed can light fixtures.
- Industrial fixtures in mechanical/electrical spaces.
- Emergency egress & exit lighting shall have battery backup

ARCHITECTURAL RESOURCES INC

Schematic Design Narrative

Virginia Elementary School Design ARI Project # 18-148.1 11-4-2020 Page 2 of 2

Interior Lighting Controls:

- No network lighting control.
- Classrooms to receive occupancy sensors and daylight sensors. Manual on / automatic off operation with dimming. 2 or 3 zone automatic dimming according to light level achieved from natural daylight.
- Offices to receive occupancy sensors. Manual on / automatic off operation with dimming.
- Corridor & commons lights to be. Automatic on / automatic off via occupancy sensors.
- Main commons light fixtures to be overridden on during occupied hours via the light control system. Automatic on / automatic off, during non-occupied hours via occupancy sensors. Automatic 3 or 4 zone dimming via daylight sensors according to the light level achieved from natural daylight.
- All storage rooms & restroom light fixtures to automatic on / automatic off via occupancy sensors.
- All mechanical & electrical rooms to operate manual on / manual off.

Exterior Lighting:

- All LED fixtures. LED wall-packs at all exterior doors.
- Recessed weather-proof linear fixtures in exterior canopy.
- Pole-mounted area lights throughout parking lots designed to code-required light levels.

Exterior Lighting Controls:

- All building-mounted exterior light fixtures & area light fixtures to be controlled via astronomical time clock as part of the building management system. To turn on 30-min before sunset to 11pm then on at 6am and off 30-min before sunrise.
- Additional control via built-in occupancy sensors or time clock to default to 30% light output with no occupancy, 100% light output with occupancy.

Fire Alarm System:

• Not required

Security systems

- Provide intrusion detection system with door sensors and motion sensors.
- Keypad to arm and disarm system

Access control system:

- Provide computer based access control head head.
- Provide IP door controllers, HID card readers, and access cards

Video surveillance systems

- Provide network video recorder
- Provide IP interior and exterior camaras



Mechanical Narrative For

Crane Lake Visitor Center

ARI Project # 2021-048

March 1, 2022

Schematic Design (SD) Narrative:

This document is an overview of the Crane Lake Visitor Center mechanical systems. The intent of this narrative is to provide a basis for the initial cost estimation of the mechanical systems. These systems are based off of SD information and should not be regarded as final design. The R-Values used to generate the following selections are listed below:

- ✓ Walls: R-20 (code minimum) recommend R-30.
- ✓ Roof: R-49 (code minimum for attic design) recommend R-60
- ✓ Floor: R-15 (not required, but recommended)
- ✓ Windows: R-3.3 (U-0.303)

Building Management System (BMS): None anticipated.

Building Utilities: LP gas with electric heating. Domestic water served by well system. Sanitary sewer to on-site septic system.

HVAC Heating and Cooling: Three (3) total LP gas fired furnaces with remote electric air-to-air heat pumps will be used to supply code required ventilation and satisfy heating & cooling loads. Heat pump will provide air conditioning in the summer months and heating in the shoulder seasons when the temperature is above +/- 20°F (or low ambient temperature). LP gas heat exchanger will provide heating when outdoor temperature is lower than the low ambient setting. One (1) furnace will serve office suite and two (2) furnaces will serve the public spaces and meeting room. These units will operate via programmable thermostat with occupied schedule, and will operate on a call for heat and A/C.

Supplemental Heat: Supplemental heat is anticipated and utilize a combination of electric radiant ceiling panels, cove heat, unit heaters or baseboard heat. Supplemental heat will operate with individual space thermostats.

Return Air: Return air will route back to each furnace via plenum return. Filter rack to be provided at each furnace inlet.

Exhaust Air: Exhaust ventilation will be provided for code required areas (i.e. toilet rooms, janitor rooms, kitchenette, etc.). Ceiling exhaust fans or roof mounted will be used to serve bathrooms as general space exhaust. Individual toilet room exhaust fans will be intended to operate with an occupancy sensor or light switch. Public toilets and janitor space will be operated with a time clock with anticipated occupied schedule.

ARCHITECTURAL RESOURCES INC

MECHANICAL NARRATIVE

Crane Lake Visitor Center ARI Project # 2021-048 Page 2 of 2

Ductwork: Ductwork will be sheet metal with 1" insulation provided for supply, outdoor air, and exhaust ductwork.

Fresh Air: Each Furnace will require outdoor air intake. Direct O.A. duct or Air-to-air heat exchangers will be utilized to provide code required fresh air.

Destratification: Large volume areas (public areas) may lend the use of destratification fans (air pears). The intent is to push the warm air down to the breathable area to maximize efficiency.

Storm Drainage System: No internal storm drainage anticipated.

Sanitary Drainage System: 4" schedule 40 PVC or cast iron sanitary drain lines will route to the exterior of the building. Interior underground piping to be schedule 40 PVC or cast iron. Interior above ground piping to be cast iron. Interior plumbing vent piping to be schedule 40 PVC or cast iron.

Water Service: Domestic water service is anticipated to be provided from well system. Pressure tank will be required to serve domestic water requirements. The water service to be located in large mechanical room.

Water Heater: Two (2) point of use or small electric water heaters are anticipated to supply domestic hot water to sinks.

Domestic Water Distribution System: Piping materials to be type "L" copper with wrought copper solder fittings or pressed fittings. Other piping materials such as cross-linked polyethylene (PEX) may be utilized.

